



**CONSTRUCTION UPDATES & ACTIVITIES**  
*Week of July 10<sup>th</sup>, 2017*

**San Luis Obispo Instructional Building**

**Work this week:** Taping of the second floor walls continues as walls have been insulated and drywall placed. The mechanical contractor is installing ducting on the roof, while the plumber is installing supports for their piping. Metal lath and paper has continued to be installed on the exterior of the building. The electrical contractor is working on their rough in to connect to the mechanical units.

<b>Noise:</b>	Some noise
<b>Parking:</b>	Some permanent parking loss
<b>Utilities:</b>	None
<b>Odors:</b>	None
<b>Dust:</b>	Moderate dust impact
<b>Vibrations:</b>	Minor vibrations
<b>Vision:</b>	None

