

**CONSTRUCTION UPDATES & ACTIVITIES***Week Ending July 14, 2017***North County Campus Center**

Work this week: The roofing contractor has completed the installation of the small single ply roof. Plumbing, electrical, HVAC, controls, fire alarm system, audio visual system, and access control rough-in work continues. Insulation, drywall, windows, and door frames are continuing to be installed on the first and second floors. The plaster contractor began to install lath, and the painting contractor has also begun. The parking lot expansion is progressing and concrete curbs are being installed.

Access:	No access into Fenced Const. Zone Modified Pedestrian Access around site work on Dallons Drive
Noise:	Moderate noise from equipment and framing operations
Parking:	Parking Lot 10-minor loss of spaces
Utilities:	None
Odors:	None
Dust:	Minimal

